

CONSTRUCTION WALK DOWN CHECKLIST

| Job N | ame Job Number |
|-------|--|
| | Review all essential documents - prints, one-lines, construction drawings, foundation plans, HASP and SWPPP Site foreman to discuss any as-built changes prior to work proceeding. Are there any foreseen changes that need to take place? |
| | Review any safety hazards and concerns that have occurred previously - HASP updates or past incidents |
| | Discuss detailed scope of work to be performed |
| | Review work schedule - write up the step-by-step schedule for the job |
| | Outage schedule - review the existing outage schedle, ensure that it is adequate, make new requests if needed |
| | Verify with customer ALL equipment affected by outage - control points, device numbers or locations |
| | Review one-line diagrams and switching order with crews performing work - verify control points and grounding |

| Discuss any special equipment and tooling needed | | |
|--|--|--|
| Inventory all material. Do we need any additional material | ? Confirm there have been no changes in the design | |
| Assign roles and responsibilities to complete scheduled work - write it down and discuss | | |
| Identify and review any foreseen hazards on the site | | |
| Grounding locations based on outage schedule - must utilize OCE grounding log and GDIT Rigging, lifting and/or cable pulling plan needed? | | |
| If yes, where | Date approved | |
| PHA needed? | | |
| If yes, for what | Date approved | |
| Review the project specific LOTO, clearance and control procedures | | |
| Identify all energized devices by using flags, bullseyes, and work zone demarcation? What is being used for them? | | |
| | | |
| Notes: | | |
| | | |
| | | |
| | | |
| | | |